



Concord/Lincoln
Route 2/Crosby's Corner Reconstruction
Two Week Look Ahead Schedule

Construction Period: June 29, 2015 to July 10, 2015

Daily Lane Closures Eastbound and Westbound will be deployed in work zones along Route 2.

Typical Hours for Lane Closures – Eastbound: 10:00 AM – 5:30 PM; Westbound: 6:30 AM – 2:30 PM.

All scheduled work could be extended or delayed due to inclement weather.

NOTE – There will be no lane closures from 12:00 noon on Thursday July 2nd through 6:30 AM on Tuesday July 6th due to the Independence Day Holiday.

- **Day Work:**

- **Eastbound:**

- Roadway Gravel will be graded and compacted and then paved at Service Road 5 from #73 Cambridge Turnpike to Oak Knoll Lane.
 - Contractor will continue to grade, compact and then pave Route 2 Eastbound widening area from the vicinity of #73 Cambridge Tpke to Bedford Road.
 - After paving of Service Road 5 and Route 2 Widening area, guard rails and concrete barrier will be installed along these locations where required.
 - Driveways will be paved and guardrail installed along Service Road 4.

- **Westbound :**

- Contractor will continue installation of final sections of Wildlife Crossing culvert in the vicinity of Sandy Pond Road
 - Contractor will excavate existing Route 2 Westbound pavement and concrete slab and begin construction of new Route 2 Westbound On-Ramp from Crosby's Corner.
 - Construction will begin at proposed infiltration basin located between Crosby Corner and new Bridge.
 - Construction of Retaining Wall #15 will continue. This wall is located at the Northwest corner of the new Bridge.
 - Construction of Retaining Wall #19 will begin. This wall is located across Route 2 from Sandy Pond Road.