



Concord/Lincoln
Route 2/Crosby's Corner Reconstruction
Two Week Look Ahead Schedule

Construction Period: December 29, 2014 to January 9, 2014

Daily Right Lane Closures Eastbound and Westbound will be deployed in work zones along Route 2.

Typical Hours for Lane Closures – Eastbound: 9:30 AM – 5:30 PM; Westbound: 6:30 AM – 2:30 PM.

All scheduled work could be extended or delayed due to inclement weather.

NOTE – There will be no lane closures from 12:00 noon on Wednesday December 31st through 6:30 AM on Friday January 2nd in observance of the New Year Holiday.

- **Day Work:**

- **Eastbound:**

- Contractor will continue constructing Retaining Wall #8 adjacent to "The Commons" driveway. This wall will support Service Road 4 which will provide access to "The Commons".
 - Previous Route 2 Eastbound lanes from Crosby's Corner to "The Commons" Driveway will continue to be excavated and hauled away.
 - Drainage will be installed along previous Route 2 Eastbound lanes now closed to traffic. This drainage installation is located between "The Commons" driveway and Oak Knoll Road.
 - Contractor will continue to form and place rebar for concrete barrier on top of Wall #11 located at off ramp between Sandy Pond Road and the proposed Bridge.

- **Westbound:**

- Guardrail will be installed along Service Road 1 (Emerson Rd) on top of Wall #6 between Brooks Road and Crosby's Corner.